

Ringgold County Board of Supervisors Minutes July 1, 2019

The Ringgold County Board of Supervisors met in regular session Monday, July 1, 2019. The meeting was called to order at 9:00 A.M. with the following members present: Kraig Pennington, Lyle Minnick, and Ron Landphair.

A motion was made by Minnick second by Landphair to approve the agenda.
AYES: Unanimous NAYS: None

The Board met with Interim Engineer Don Staley, Engineer Jared Johnson and Assistant to Engineer Justin Frost. The Board discussed the plans for the Sun Valley resurface project. Pennington clarified that the plans do not include the use of clay crete or base 1. Both engineers confirmed this product will not be used, rather prices were gathered for mere comparison purposes. Johnson said he plans to meet with the Sun Valley Lake Association to discuss the plans with them and the timetable for road closure as well as vacating a portion of 130th street.

Final quotes were obtained for the asphaltic products. Quotes came back similar and slightly less than preliminary quotes. The department is preparing an Engineer's Material Cost Estimate.

Rates for transporting the quartzite in to Creston on the rail will be received this week. Pending the rate and decision whether to use the quartzite rock or limestone will be made. If the quartzite is determined to be economically unfeasible the crew will begin hauling and stockpiling the limestone rock next week. They are considering hauling from Centerville due to quality and cost of material.

Landphair questioned the status of the research on striping roads. Pennington said the group needs to determine which roads would be done. He does not want to stripe a road that is scheduled to be resurfaced. The group agreed. Staley discussed various paint types that could be used based on funding used. DOT requires specific paint if state funding is utilized. This will be researched and discussed further.

Calhoun Burns still has the design contract for the 110th street upgrade project. Johnson continues to work with them so the county may move forward.

The department has received repair plans from CB&A. The crane was inspected and certified, the crew is going to start removing existing precast concrete panels, Johnson reported. Weather permitting it is anticipated they will build the rack at the west abutment and begin to drive piling.

Johnson said the final packet for the Perkins twin box has been submitted to the IDOT.

Work order updates:

- Relay concrete pipe on 210th street east on 160th ave is now complete.
- Replaced deteriorated CMP culvert with new 24" CMP culvert on 210th street east of 160th Ave.

- Replaced deteriorated CMP culvert with new 24" CP culvert on 250th street east of highway 169.
- Ditching and CMP culvert replacement on 220th ave between 240th and 250th street is now complete.
- Part of the crew is removing washed out 102"x60'-0 CMP culvert on 325th Ave south of 190th St. It is Johnson's recommendation to install a low water crossing as the road is vacated shortly south of the site. A low water crossing is adequate to service the few vehicles that access the land south, Johnson said.

FEMA research and documentation is still underway, Johnson said. The next step will be a scope meeting with FEMA.

Sites have been identified which should qualify for EWP funds. Site evaluations have been held and preliminary cost estimates have been prepared. A budget review will be done to determine if the cost share can be covered, Johnson reported.

Johnson did review the intersection of highway 2 and the road leading to the City of Benton. It was found a portion of the damaged road resides outside of the DOT right of way and therefore falls to the county to repair. Johnson continues to work on a plan for this.

Johnson reported the mowers have completed all hard-surfaced roads.

Johnson mentioned an emergency road patching project that will take place. Over the weekend, due to the heat, several pavement pop-outs occurred on J23 west of Diagonal. Crews were out repairing with the total patcher and placing warning signs. Two sections will require full depth panel replacements, Johnson said. Work on this will begin tomorrow.

The Board reviewed the Memorandum of Understanding (MOU) with Iowa Department of Corrections. The MOU provides for the use of the county's jail facilities when a parolee needs housed prior to their hearing.

The Board reviewed the amended 28E Agreement with the Wayne-Ringgold-Decatur Landfill.

The Board moved forward with approval of claims.

RESOLUTION RC19-118

WHEREAS, the Ringgold County Board of Supervisors do hereby approve the Memorandum of Understanding with Iowa Department of Corrections.

THEREFORE, a motion was made by Ron Landphair and seconded by Lyle Minnick stating such.

The vote on the resolution: AYES: All. NAYS: None.

ATTEST: Amanda Waske, Auditor. Passed and approved July 1, 2019.

RESOLUTION RC19-119

WHEREAS, the Ringgold County Board of Supervisors do hereby approve the amended 28E agreement with Wayne-Ringgold-Decatur Landfill.

THEREFORE, a motion was made by Lyle Minnick and seconded by Ron Landphair stating such.

The vote on the resolution: AYES: All. NAYS: None.

ATTEST: Amanda Waske, Auditor. Passed and approved July 1, 2019.

RESOLUTION RC19-120

WHEREAS, the Ringgold County Board of Supervisors do hereby approve claims paid June 27, 2019 and claims to be paid Wednesday, July 3, 2019 (see separate claims register).

THEREFORE, a motion was made by Lyle Minnick and seconded by Ron Landphair stating such.

The vote on the resolution: AYES: All. NAYS: None.

ATTEST: Amanda Waske, Auditor. Passed and approved July 1, 2019.

A motion was made by Landphair, second by Minnick to approve the minutes from the Q&A session held June 25, 2019 at the Tingley Community Building. Motion carried.

A motion was made by Landphair, second by Minnick to approve the minutes. Motion carried.

There was no further business. A motion was made by Minnick and seconded by Landphair to adjourn the meeting at 1:29 p.m.

ATTEST:


Board of Supervisors Chairman


Ringgold County Auditor